

**Eagle Creek Culvert Replacement
Bidder Questions and Clarifications**

Question	Response	Date
Can the temporary traffic bypass be a bridge or does it need to be a culvert + fill?	It can be either.	5/6/22
Do the rocks along the upstream edge of the existing culvert meet the spec'd requirements for the streambed boulders needed? Can they be used?	They are all currently partially buried; therefore, it is unknown if they meet the size requirements. If upon removal of the culvert it becomes apparent that they meet the material type and size requirements they may be approved for use.	5/6/22
Is the Contractor responsible for all utility coordination? Do you know what utilities are present?	We have been informed that at minimum there is Chelan County PUD power as well as telephone and fiber from other service providers. The Contractor is responsible for conducting a locate and coordinating with all utility services for temporary reroute and the permanent rehooking up of utilities present.	5/6/22
Can the footings and stemwalls be poured onsite?	Per section 6-02.1 in the special provisions, footings and stemwalls are to be prefabricated offsite.	5/6/22
Is there a contact for the PUD that has knowledge of the project? Are there contacts for other utility service providers?	Yes, the CCPUD Engineer the consulted on the project is Chris Moser, 509-661-4128. There are no specific utility contacts to date.	5/10/2022

--	--	--