Icicle Workgroup Decision Making Process (2-Year Workplan)																	
		2016							2017								
Task	Description	Jan F	eb Ma	r Apr	May J	un Jul	Aug S	ep Oct	Nov	Dec J	an Feb	Mar A	pr Ma	y Jun Ju	l Aug :	sep Oct	Nov Dec
IWG Process																	
IWG Meetings	Determine framework for resolving any additional guiding principle deficiencies, project selection, and environmental review																
Guiding Principle Metric Resolution	Resolve any unmet guiding principle metrics to allow project selection and level of investment determination																
Integrated project list deliberation	IWG Steering Committee or Project Subcommittee weighs benefits, risk, impacts, and consistency with Guiding Principles																
Environmental Review																	
SEPA Scoping	SEPA Scoping																
Lead Agency Determination	Meet with local, state, federal agencies to determine leads, scoping goals, interagency agreements, existing documents																
Determination of Significance	Distribute DS and all studies assembled to-date to agencies and the public																
Publish scoping comments/summary	Identify key issues to be addressed in Programmatic EIS																
Data Gaps	Identify and resolve data gaps, supplemental environmental studies																
Develop Programmatic EIS	Develop draft document, including Guiding Principles, Alternatives, and Affected Environment																
Draft PEIS Internal	Draft PEIS to lead agencies																
Circulate Draft EIS for Comment	Draft PEIS circulated for 30 day comment period																
Public Comment	PEIS Comment period closes																
Produce Final Programmatic EIS	PEIS Final document published																
Finalize NEPA Integration Strategy	Budget and coordinate NEPA integration strategy																
Begin Project Level Environmental Review	Project Level EIS's will likely follow same steps as above, although other options exist (e.g. SEPA Addendum, Adoption of PEIS)																
Project Development																	
Begin Feasibility Studies	Feasibility study funding is provided in the 2015-2017 OCR Capital Budget, federal budget matches needed for some projects																